Slat actuation power control unit

Post-installation check list

Object code	DMC-MRDX-A-27-81-00-00A-301A-A	**Issue**	001-01 (new)
Issue date	2026-07-15	**Language**	en-GB
Responsible partner	AERALIS S.A.S. (U8025)	**Originator**	AERALIS S.A.S. — Technical Data Valmont (U8025)
Security	01 — Unclassified	**Quality assurance**	Unverified
Applicability	MRDX-42 and MRDX-46, all aircraft		

Complete this check list after the installation of a slat actuation power control unit and before the aircraft is released to service. An item that cannot be signed off makes the aircraft unserviceable.

Post-installation check list

No.	CHECK	LIMITS / CRITERIA	RESULT
1	Attachment bolts installed, tightened and lockwired.	Torque 48 Nm to 52 Nm	
2	Green system supply and return couplings tightened.	Torque 34 Nm to 38 Nm	
3	Yellow system supply and return couplings tightened.	Torque 34 Nm to 38 Nm	
4	Electrical connectors 2027VC and 2028VC engaged and locked.	Coupling ring fully home	
5	External leak check at operating pressure.	No leakage permitted	
6	Slat position drift measured against the rigging position.	Less than 0.4 deg	
7	**APPLICABLE TO: MRDX-46 only** Thermal blanket installed and all six fasteners engaged.	Visual	
8	Slat system operational test done with no fault message.	Maintenance status page clear	
9	Work area clear of tools and of loose articles.	Tool check complete	