COMMENT

Object code	COM-MRDX-KLM01-2026-00042-q	**Issue**	—
Issue date	2026-06-18	**Language**	en-GB
Responsible partner	—	**Originator**	—
Security	01 — Unclassified	**Quality assurance**	—
Applicability	All		

Originator	Northern Star Airlines — Line Maintenance Amsterdam
Location	Amsterdam, Netherlands
Priority	cp02
Response required	rt01

Raised against

DMC-MRDX-A-27-81-00-00A-720A-A — Step 2.B, bolt tightening sequence

Comment

The installation procedure tells the technician to tighten the four attachment bolts in the sequence shown in Figure 1, but the figure numbers the bolts 1, 2, 3, 4 in a diagonal order while the torque table in the referenced illustrated parts data lists them in a clockwise order. Two of our technicians have read the illustration differently.

We ask that the sequence be stated in words in the step itself, in addition to the illustration, so that no interpretation is needed. For example: "Tighten the bolts in the diagonal sequence: fwd inboard, aft outboard, fwd outboard, aft inboard."

No aircraft has been affected. The bolts were tightened correctly in both cases and the installation test was satisfactory. We raise this as a clarity issue before it causes an error on a line station without a supervisor.

Response

To be completed by the responsible partner company.